EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Concrete drain & Footpath 13th, 14th Main and Other Cross roads MEI Layout, Ward no 14 Bagalagunte
2	Amount of Work Portion	
3	Estimated cost	100.00 Lakhs
4	Name of contractor	KRIDL
5	Agreement No	EE/DD/WO/ 292 /17-18, Dt.17.03.2018
6	NO and Date under which work order issued	EE/DD/WO/ 292 /17-18, Dt.17.03.2018
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	273 days.
	i)	
	ii)	—
11	Work Carried out by the contractor during the original period stipulated in the contract	ಸಕಾಲ-ಅವಧಿಯಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಮಂಡಳಿಯವರಿಂದ ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಕ್ಕೆ ತಡೆಯಾಜ್ಞೆ ತರಲಾಗಿದ್ದು ಸದರಿ ತಡೆಯಾಜ್ಞೆಯನ್ನು ತೆರವುಗೊಳಿಸಿ ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲು ಕಾಲಾವಕಾಶ ನೀಡಲು ಕೋರಿರುತ್ತಾರೆ.
12	work Carried out during 1st extension.	
13	work Carried out during 2nd extension.	
14	Time now applied for	
15	Date of recommending time limit applied for	
16	whether the original application of the contractor is enclosed	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period	—
20	Whether notice as per clause of contract has been issued	—
	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Sanitory problem, is delayed that work without penalty proposed to pass the bill.
	Remarks of the EE with the daily rate of penalty proposed	Recommended for EOT approval without penalty

ASSISTANT ENGINEER
Ward No 14

EXECUTIVE ENGINEER
Dasarahalli Division

As recommended by EOT's are accepted for EOT no 4/3

ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

ಕಾರ್ಯ ಅಭಿಯಂತರರು

Scanned by CamScanner